



Program Schedule

**Orphan Well
Association**

Activity	Timing	Details
Pre-Work – ATCO Electric	Week of August 18 1 Day	<ul style="list-style-type: none"> • ATCO Electric to relocate transformer and lower 73 m of overhead secondary service to underground cable for three homes adjacent to well
Program Start – September 8		
Lease preparation	3 Days	<ul style="list-style-type: none"> • Remove temporary fencing and venting system • Remove playground equipment • Lay polymer liner and rig matting • Move in building and equipment • Install fencing and gates along work space perimeter
Well equipment setup	2 Days	<ul style="list-style-type: none"> • Install wellhead and other drilling equipment
Move in coil tubing unit	2 Days	<ul style="list-style-type: none"> • Move in and coiled tubing unit, circulating system and support system • Run bit and motor and drill through cement plugs
Drilling rig operations	14 Days*	<ul style="list-style-type: none"> • Move out coil tubing unit and move in and rig up drilling rig • Drill out remaining cement plugs • Remainder of drilling rig operations
Post drilling rig operations cleanup	3 Days	<ul style="list-style-type: none"> • Move off drilling rig and associated equipment • Remove fencing, rig matting and poly liner • Restore work area to original condition • Notify town and residents of completion of this phase

Program Complete – October 1

*Additional time may be needed for program completion if challenges are encountered during operations